ABSTRCT FOR QUALITY CONTROL REPORTS

NAME OF WORK:	**Improvements to roads, drains and construction of culverts at Sadiq Layout and Surrounding areas in Ward No.06**

Test details

SL NO	Item Executed	Name of tests	Quantity Executed	Unit	As per Frequency	Requried No of Tests	Actual No of Tests
1	CC	Cement Sand, Aggregates	197.99		One test per slot	1	1
2	Steel	Tensile strength	31.45		One test per slot	1	1
3	Slab 100mm	Compressive Strength	1228.58	Sqm	One test per slot	1	1
4	Slab 250mm	Compressive Strength	93.84	Sqm	One test per slot	1	1
5	Kerb	Compressive Strength	1743.22	No's	One test per slot	1	1
6	Concrete Cubes M-20	Compressive Strength	509.76	Cum	1 to 5 - 1set 6 to 15 - 2set 16 to 30 -3set 31 to 50 - 4set 51 and above 4 plus one additional sample for each additional 50m3 or part thereof	14	14
7	Concrete Cubes M-30	Compressive Strength	450.38	Cum	1 to 5 - 1set 6 to 15 - 2set 16 to 30 -3set 31 to 50 - 4set 51 and above 4 plus one additional sample for each additional 50m3 or part thereof	12	12
8	GSB	GRADATION	450.79	Cum	1 test /200 cum	2	2
		FIELD DENSITY			3 test /1000 sqm	2	2

LEGACY INFRA BANGALORE